



**Wolf**  
ARCHITECTURE

**dawson**

**VALDEZ FIRE STATION ONE REPLACEMENT—PROJECT UPDATE—THE WEEK ENDING DECEMBER 18, 2020**

VALDEZ FIRE STATION ONE REPLACEMENT—WEBSITE UPDATE—December 15, 2020

Fire Station continues to be ahead of schedule for original completion date.

Inside: 1st level entry floor tile and bathroom tiles are installed, electrical lighting and ceiling tiles installation to start taking place, interior painting is complete in lower and upper living quarters area. First phase of elevator installation is complete. Boiler installation in progress. Drywall installation is finishing up in App. Bay. Casework will start being unloaded and prepped for installation. Contractor is continuing to pay close attention to following COVID 19 state and local mandates for all crews on site.

Outside: All four-fold sectional doors installed in Apparatus Bay, OH Sectional doors on west side of building installation continues, Final horizontal IMPS going up 12/15.

Updates will be posted throughout the construction period. Questions about this project may be directed to Project Manager, Lindy Vititow at 907-835-5478 ext. 6.

