



Wolf
ARCHITECTURE

dawson

VALDEZ FIRE STATION ONE REPLACEMENT—PROJECT UPDATE—THE WEEK ENDING JANUARY 15, 2021

VALDEZ FIRE STATION ONE REPLACEMENT—WEBSITE UPDATE—January 14, 2021

Fire Station continues to be ahead of schedule for original completion date.

Inside: Fire sprinkler system installation and boiler work continues. Interior casework installation is taking place in crew sleeping quarters, the kitchen, and training room. Interior painting in turn-out gear room, stair wells, and the apparatus bay is in process. Ductwork in the apparatus bay has begun. Tiling is being completed in the upstairs locker rooms. Canopy soffits are being installed and electrical work is ongoing. Fiber run install has been coordinated for February 5, 2021. Commissioning is in the process of being coordinated and scheduled with all entities. Training Tower foundation design and meetings are taking place. Contractor is continuing to pay close attention to following COVID 19 state and local mandates for all crews on site.

Outside: Building is fully enclosed and the new fuel tank is on-site

Updates will be posted throughout the construction period. Questions about this project may be directed to Project Manager, Lindy Vititow at 907-835-5478 ext. 6.



